

Brian Stubbs: Welcomed Attendees

- Stressed importance of Project

Lester Barwick – Safety topic – Bee Stings and potential reactions as people age

Elaine Najmola – Commercial Topics, RFP Schedule. Exhibit A, B and C

- All questions to come to SCA during RFP stage
- Questions due 8/21/19 with Answers posted 8/26/19
- Proposal due 9/3/19 with E-source event 9/5/19
- Award 9/10/19

Submit Questions in writing for formal response

Brian Stubbs – Scope of Work

Site Preparation – UCOR is starting removal of charge vessel

Subcontractor to perform site preparation as described in SOW

Site contamination area posted

No confined space as long as one ladder in place –work sequencing important

Structural Steel modification required

UCOR equipment (vessels) will be required to be moved by subcontractor – less than a 7 mile radius

Lift plans required – minimum “engineered lifts”

Interconnecting pipe to be installed – Tie in points not constructed yet – will be in place at installation

Subcontractor to install framing, decking and walkways

UCOR will provide media for installation of system. Subcontractor labor will place in vessels per instructions 9 (this is a confined space activity)

Functional Testing will require subcontractor support

Bridge Crane to be installed for movement of boxes

Mark Peet – Specifications and Drawings

2 specifications

- 3608 Zeolite Installation – performance and material specification
- Welding Specification – generic UCOR welding instructions B.31.3 piping

Drawings

- Equipment drawings shows PNIDs, piping, structural steel
- Installation drawings
- General Note Information Sheet included

Final Drawings will be complete by 8/28/19 – current drawings 90% for bid- any questions submit

Crane drawing number will be revised for CFC drawings

Embedment depths will be shown on drawings as well as plant tie-in points

Subcontractor to provide “redlines” at the end of the project

Lester Barwick – ES&H

Hazwoper required

Confined space only in vessel

Subcontractor to be diligent in preventing accidents

Expect Hazard Control at all times

Red & White rope to be used as barricades

UCOR will provide placards

All ES&H requirements flow down to sub tiers
Factor in: Morning Kickoffs, Holiday Pause and Monthly focus meetings
UCOR must be notified of any injuries
ES&H role can have no other responsibilities - suggest backup
Competent Rigger and IH can have no other responsibilities either

Qualification Criteria

300 and 300a logs required from Subcontractor and sub tiers
EMR a letter from Insurance carrier
Hoisting and Rigging has lots of requirements
Occupational Medicine – all employees must be fit for duty
Environmental issues – spill responses
UCOR will provide IH monitoring and respirators/PAPRs – Subcontractor provide training and qualifications

Mark Milo – Quality Assurance

Exhibit K has been revised – subcontractor must meet requirements checked
Will require implementation documents Include Organizational chart with titles, names and responsibilities
Quality Control position may have other responsibilities

Wade Adams – Radcon
Provided Rad Briefing

Site walk

Handwritten text, possibly a name or title.

Handwritten text, possibly a date or reference number.

Handwritten text, possibly a name or title.

Handwritten text, possibly a name or title.

Handwritten text, possibly a date or reference number.

Handwritten text, possibly a name or title.

Handwritten text, possibly a name or title.



Handwritten text, possibly a date or reference number.

Handwritten text, possibly a name or title.

Handwritten text, possibly a name or title.

Handwritten text, possibly a date or reference number.

Handwritten text, possibly a name or title.

